PROFORMA FOR THE GRANT OF EXTENSION OF TIME

1	Name of Work	Renovation and upgradation of Ambedkar samudaya Bhavana in Sidartha Nagara in ward no.16
2	Amount of Sanctioned Estimate	Rs. 50.00 Lakhs
3	Administrative approval and techniCal sanction (Authority with No. and date)	EE/RRN/AS/287/2019-20., DTD : 17.02.2020., CE/RRN/TS/597/2019-20., DTD:25.02.2020.,
4	Estimated amount of work puto tender	Rs. 50,00,000.00
5	a) The amount of the Contractor	Rs. 37,23,348.16
	b) i) The percentage of the contract to (tender) above / below the sanctioned estimate rate	Tender
	ii) The percentage of the Contract to (tender) Above / below the time of acceptance of the tender.	Rangashamaiah
6	The authority accepted the tender (with no and date)	- -
7	Contract agreement Number	EE/RRN/WO/117/2020-21., DTD : 10.12.2020
8	Date of commencement	10.12.2020
9	Time limit fixed for the completion of work as per the agreement	180 Days
10	Due date of completion of as per the Agreement	08.06.21 [As Per Agreement]. 25.08.21 [Actual Completion] 78 days Extra Period of duration.
11	If the work is completed on or before the actual date of completion	
12	a) The progress of work during the contract period	
	Target fixed as per the contract agreement b)The progress of the work or the expenditure incurred or the cost of the work done after the expiry of contract.	Rs. 37,23,348
	c) The balance cost o work yet to be done as on the date of the report	Completed
13	The no & date of notice issued to the contractor by the 6.6under RAPD (if any)	- -
14	Date of reply received from the contractor in response to the notice (copies of the letters of contractor tobe enclosed) specific remarks of 6.6on the replies furnished by the contractor	- -
15	Reason for the delay in the execution of the work and the party responsible for the delay	Due to Covid
16	a) Value of extra time of work of quantities executed over the quantities if any	- -
	b) The proportionate extension of time admirable for the executiong of those extra items of work of quantities of work	- -

Scanned with CamScanner

17	Extension time requested by the contractor in his application and date of application (Copy of the applicableto be enclosed)	Enclosed
18	a) Extension of time recmmended by the Executive Engineer	105 Days
	b) The rate of penalty recmmended to be imposed on to contrctor and to the reasons for imposing such a rate of penalty	Rs. 0.00
	c) The specific clauses of agrement under which penal action is now proposed for the delay and stoppage of work.	
19	Extra expenditure incurred on the work charges establishment beyond the original period of contract.	Rs. 37,23,348.16
20	In case the proposals submitted for the item are of the contract agreement for the delay in completion of work or stoppage wor work the following ma be furnished	--
	a) whether penal seciton has to be taken as per clause-2 of the condition of the contract	Yes
	b) (i) If so the rate of penalty per day imposed on the contractor	Rs. 0.00
	ii) The No and date of the approval of authority for the rate of penalty imposed on the contractor.	
	iii) the total amount of penalty imposed and the amount recovered from the contractor so far	Nil
	(iv) whether final notice has been issued to the contractor as required under the agreement informing him that his contract would be erminated for the reasongs stated there in	Nil
	c) whether it is proposed to resign (terminate) the contract at he risk and const. of the contractor	NO
	d) the extra clause of the contract agreement under which the orders of regarding of contract are proposed to be issued	Nil
21	Specific recommendation of the Assistant Executive Engineer regarding the proposals submitted above	Extension of time may be approved

Asst.Engineer
Ward No. 16

Asst.Executive Engineer
Yeshwanthpura Sub Division

EXECUTIVE ENGINEER
R.R.Nagara Division
Bangalore.

Scanned with CamScanner